(67)

COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF PUBLIC TOILET NERA NH 1ST MAIN KEMPEGOWDA NAGARA STORM WATER DRAIN IN WARD NO. 15 T.DASARAHALLI ZONE
2. Sanctioned Estimate No. & Dt : EE/DD/TS/04/16-17, Dt.27:05:2016 -
3. Head of Account which is Chargeable : P-3110
4. Work Order No. & Dt : EE/DD/WO/100/16-17, Dt. 28.01.17.
5. Name of Contractor : SRI. HONNE GOWDA. K. G
6a. Time stipulated for completion of work : 90 days.
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 672/17-18
8. Check measurement of the Asst. : M.B. No. 672/17-18 Page No. 67122
Asst. Exe. Eng. / Exe. Eng : Page No. 67139/1
9. Name of the Office / Official incharge of the work : AEE T. Dasarahalli Sub-Division
10. a) Asst. Engineer : Archana
b) Asst. Exe. Engineer : Shivakumar Odeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
7.395 lakhs	678388.00/-	—	61,112.00/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
T. Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. ( )

Scanned by CamScanner